



## **ANDERSON ENGINEERING AND SURVEYING, INC.**

PROFESSIONAL ENGINEERS AND LAND SURVEYORS

17681 Hwy 395, Lakeview, Oregon 97630  
(541) 947-4407 Fax (541) 947-2321

[www.andersonengineering.com](http://www.andersonengineering.com)

---

### **PROJECT INSPECTION REPORT**

**PROJECT NAME:** Crescent Wastewater Treatment Facility

**DATE AND TIME:** 4/10/19 11:00 AM

**WEATHER:** 40s, sunny

**TRADES ON JOB:** Bob's Excavation, Midstate Electric

**LOCATION:** Site of the Wastewater Treatment Facility

**COMMENTS:** Work was shut down for part of this week due to flooding conditions. When operations started back up, dirt was being moved to make space to stay laying pipe. The irrigation strips will begin being cleared next week. Bob's excavation met with Midstate Electric to coordinate the location and placement of electrical vaults and 3 3" conduits to be laid in the pipe trench for efficiency of work. A plumber is scheduled to visit the site to inspect the plumbing within the chlorinator building before the foundation for the building is poured. The storage pond is being excavated to finished grade throughout. Discing operations will take place next week if the weather is conducive to such.



Figure 1: Looking south at the dirt being moved to make space to lay sewer lines and electrical conduits.



Figure 2: Looking southeast at dirt being moved to make space to lay sewer lines and electrical conduits.



Figure 3: Looking west at the edge of the storage pond on the right.



Figure 4: Looking north at the storage pond that will be to final grade by next week.

**INSPECTOR:** Nicole Braudy

**COPIES TO:** Crescent Sanitary District, Bob's Excavation