



ANDERSON ENGINEERING AND SURVEYING, INC.

PROFESSIONAL ENGINEERS AND LAND SURVEYORS

17681 Hwy 395, Lakeview, Oregon 97630

(541) 947-4407 Fax (541) 947-2321

www.andersonengineering.com

PROJECT INSPECTION REPORT

PROJECT NAME: Collection System – Crescent OR Sewer System

DATE AND TIME: 3/31/20

WEATHER: Snowy, 30s

TRADES ON JOB: Morello Construction

LOCATION: Crescent, OR

COMMENTS: Work continues on the south Main st crew. We are now shallow enough that dewatering is no longer an issue. Approximately 200' of mainline was placed today. Many utility lines along this run, which were unmarked, have been discovered. The north Main St crew is making slow progress hammering through basaltic bedrock. They got approximately 60' of mainline in today and began a manhole. Upon our recommendation, the Water District has rented a potholer and is pot holing their lines to avoid another grievous water line rupture.



Figure 1: Image of a mainline trenchwork and jack-hammering along the north Main St crew.



Figure 2: Image of mainline being laid on south Main St crew. Note the many utility conduits shown in the picture. Half of what is shown were unmarked.

INSPECTOR: Nicole Braudy

COPIES TO: Crescent Sanitary District, Klamath County, Morello Construction