



# **ANDERSON ENGINEERING AND SURVEYING, INC.**

PROFESSIONAL ENGINEERS AND LAND SURVEYORS

17681 Hwy 395, Lakeview, Oregon 97630

(541) 947-4407 Fax (541) 947-2321

[www.andersonengineering.com](http://www.andersonengineering.com)

---

## **PROJECT INSPECTION REPORT**

**PROJECT NAME:** Collection System – Crescent OR Sewer System

**DATE AND TIME:** 4/1/20

**WEATHER:** Snowy, 30s

**TRADES ON JOB:** Morello Construction

**LOCATION:** Crescent, OR

**COMMENTS:** Work continues on the south Main st crew. We are now shallow enough that dewatering is no longer an issue. Approximately 280' of mainline was placed today along with a manhole. The north Main St crew is making slow progress hammering through basaltic bedrock. They got approximately 40' of mainline in today and completed a manhole.



Figure 1: Image of a mainline trenchwork along the south Main st line.



Figure 2: Image of the dropped manhole completed along the North Main St line.

**INSPECTOR:** Nicole Braudy

**COPIES TO:** Crescent Sanitary District, Klamath County, Morello Construction